

2x2 meter laser machine test protocol

An error can occur during the first launch of LightBurn.

```
Waiting for connection...  
[VER:1.1h.20190825:]  
[OPT:V,15,128]  
Target buffer size found  
ok  
<Alarm|MPos:0.000,0.000,0.000|FS:0,0|WCO:0.000,0.000,0.000>  
ok  
Starting stream  
error:9  
G-code locked out during alarm or jog state.  
On or near line 0:  
error:9  
G-code locked out during alarm or jog state.  
On or near line 0:  
Stream completed in 0:00
```

The problem can be resolved once you move to the “home” position.


Keep in mind that the laser should operate at 90-95% power range.



The laser engraving test accuracy



The machine works perfectly without “waves” at an engraving speed of 200 mm / min (random path)

Limited number of “waves” can be seen at 400 mm / min.

With a higher speed, “waves” can be seen with a naked eye







Laser engraving speed check.

Movement accuracy $\pm 1-2$ mm per meter.

Working area: 1850-1500 mm

Max movement speed is 15000 mm / min

Speed limit is activated at 10000 mm / min

Recommended max machine speed is 5000-7500 mm / min

Acceleration: 500 mm / sec²

A 15 watt Duos laser has 2x G7 lenses

Average total CW power is 12.2 - 12.5 watt

The focal range is 37 mm (from the aluminum laser casing)

Max photoengraving speed is 10000 mm / min



Engraving speed accuracy

Speed, mm / min	Max deviation, um
200	0
400	+ -60
600	+ -100
800	+ -130
1200	+ -160
1600	+ -260